		Monday, January 23, 2017													
		FSU PM			SCHEDULE/HISTORY					•	BUDGET				PROJECT SOURCE
PROJ#	PROJECT LOCATION/DESCRIPTION	INIT	A/E	СМ	FIELD STATUS	NTP-A/E	DES COMP	BID/GMP	NTP CONST	SUBST COMP	DESIGN	CONSTRUCTION	CURRENT COMMIT	PROJECT BUDGET	
31774	KASHA (IMB), ARCHITECTURAL PRECAST REPAIRS FUN	ВС	REI	TBD	HOLD						13,555	0	13,555	20,215	CC1424900
31834	STROZIER, AIR HANDLER REPLACEMENT- FS288 - 200	ВС	PINN	MD	FINAL COMPLETION		04/29/2015		08/19/2015	05/19/2016	145,330	1,503,751	1,649,081	1,800,000	CF1531834
31842	STROZIER, SWITCHGEAR UPGRADE FS245	BC	PINN	MD	CONSTRUCTION	7/15/2015	8/20/2015	9/1/2015	9/16/2015	10/1/2016	11,250	600	11,850	100,000	CF1531842
31907	HUMAN RESOURCES - HR TRAINING CENTER RENOVATIO	ВС	FSU	SBS	CONSTRUCTION	9/28/2015	2/1/2016	4/10/2016	5/1/2016	8/12/2016	36,682	530,709	567,391	600,000	CF1531907
31919	LIB- RESTROOM RENOVATIONS CF1531919	BC	FSU	SBS	CLOSED	5/2/2015	6/5/2015	7/30/2015	8/5/2015	2/12/2016	690	97,049	97,739	99,717	CF1531919
32133	TURNBULL CONFERENCE CENTER(10), HURRICANE HARD	ВС	FSU	CBI	SUBST COMPLETION		12/11/2015	12/23/2015	12/28/2015	5/20/2016	3,246	535,374	538,620	538,623	CM1632133
32196	STROZIER, INTERIOR IMPROVEMENTS AND FURNISHING	ВС	PINN	MD	FINAL COMPLETION		4/29/2015	7/22/2015	8/19/2015	6/20/2016	0	774,351	774,351	750,000	CM1632196
32197	STROZIER ANNEX, HVAC INSTALLATION 1,250,000 99	ВС	PINN	MD	CONSTRUCTION		4/29/2015	7/22/2015	8/19/2015	6/20/2016	7,515	1,160,806	1,168,321	1,250,000	CM1632197
32218	UCC 4100 RENOVATION	BC	FSU	TBD	FINAL COMPLETION	2/1/2016	3/29/2016	5/1/2016	5/23/2016	8/1/2016	9,823	168,635	178,458	198,914	CM1632218
32223	UCA 3900 / 2500 RENOVATIONS	BC	FSU	TBD	CONSTRUCTION	2/10/2016	4/1/2016	5/15/2016	9/7/2016	9/17/2016	1	29,832	29,833	32,625	CM1632223
32224	DIFFENBAUGH 425 RENOVATION	BC	FSU	TBD	SUBST COMPLETION		4/6/2016	5/2/2016	5/23/2016	8/4/2016	8,753	71,825	80,578	80,578	CM1632224
32228	UCA FILM SCHOOL DOOR REPLACEMENT	BC	FSU	TBD	DESIGN	4/24/2016	5/23/2016	6/2/2016	6/24/2016	7/15/2016	157	0	157	5,962	CM1632228
32229	LAB THEATER RENOVATIONS	BC	FSU	CBI	SUBST COMPLETION	1/4/2016	4/15/2016	5/25/2016	7/5/2016	8/20/2016	8,252	144,975	153,227	172,998	CM1632229
32251	STROZIER, MECHANICAL AND LIGHTING UPGRADES, MA	BC	PINN	MD	CONSTRUCTION	2/4/2016	4/10/2016	5/28/2016	6/10/2016	11/10/2016	99,238	1,839,470	1,938,708	2,000,000	CF1532251
32260	FINE ARTS ANNEX (0436), STRUCTURAL INVESTIGATI	BC	REI	TBD	DESIGN	3/7/2016	4/18/2016	0/0/0040	0/04/0040	5/29/2016	11,005	30,396	41,401	293,257	CF1423400
32445	WFSU TOWER MODIFICATION 055001-826 68K 0430018	ВС	OTHER	OTHER	DESIGN	3/15/2016	4/12/2016	6/2/2016	9/24/2016	10/15/2016	0	183,780	183,780	183,780	CM1632445
24040	DANIAMA CITY CAMBIIC IMPROVEMENTS, CTUDENT AFFAI	DI	OTUED	OTHER	DEGLON					TOTALS:	\$355,497	\$7,071,553	\$7,427,050	\$8,126,669	004504040
31948	PANAMA CITY CAMPUS IMPROVEMENTS, STUDENT AFFAI	BL	OTHER	OTHER	DESIGN						3,500	46,831	50,331	250,000	CC1531948
32171	PANAMA CITY CAMPUS, ALUMNI MONUMENT, CONSTRUCT	BL	OTHER	OTHER	SUSPENDED				4/40/0040	4/00/0040	0	4,706	4,706	4,706	CM1632171
32215	TANNER HALL KELTRON SYSTEM REPLACEMENT	BL	N/A	OTHER	WARRANTY			4/7/0040	1/19/2016	4/30/2016	0	174,427	174,427	200,000	CF1532215
32231	PC PANIC BUTTONS	BL	N/A	OTHER	WARRANTY	4/44/0040	0/4/0040	1/7/2016	2/1/2016	6/30/2016	1	21,832	21,833	21,832	CM1632231
32232	PC AHU REPLACEMENT	BL	FSU	TBD	SUBST COMPLETION	1/14/2016	3/1/2016	3/15/2016	4/1/2016	8/20/2016	584	82,326	82,910	115,000	CM1632232
32272	GOLF FACILITIES MASTER PLAN	BL	ALW	AW	DESIGN	40/00/0045	14/0/0045	40/7/0045			27,815	0	27,815	27,815	0144000004
32281	HERITAGE GROVE BLDG. 14 (3014) REPAIR PRECAST	BL	N/A	TBD	HOLD	10/26/2015	11/2/2015	12/7/2015		T074/0	1	0	1	****	CM1632281
04000	NUMEL (#0000) OFFICE DENOVATIONS A405	DO	1.15.1	TDD	OUDOT COMPLETION	4/00/45	0/45/45	40/7/0045	0/7/0040	TOTALS:	\$31,901	\$330,123	\$362,024	\$619,353	0144504000
31929	NHMFL (#0022) OFFICE RENOVATIONS, A125	BQ	HN	TBD	SUBST COMPLETION	1/28/15	9/15/15	10/7/2015	3/7/2016	4/14/2016	18,306	24,397	42,703	42,715	CM1531929
32263	EPPES FALLEN OFFICER MEMORIAL (G001)	BQ	FSU	FSU	DESIGN	2/15/2016	3/20/2016	4/1/2016	3/1/17	6/30/17	0	53,890	53,890	30,490	CM1632263
04005	ON VIO OFFITER LOADING ROOK IMPROVEMENTS	05	DEDA	011	DDO IEST SI SSESIIT	00/04/0044	00/45/0044	44/4/0045	40/4/0045	TOTALS:	\$18,306	\$78,287	\$96,593	\$73,205	004005000
31665	CIVIC CENTER LOADING DOCK IMPROVEMENTS	GF	BFBA	CH	PROJECT CLOSEOUT			11/1/2015	12/1/2015	7/1/2016	67,055	185,560	252,615	256,582	CC1325300
31780	CIVIC CENTER, LOCKER ROOM RENOVATIONS	GF	BFBA	CH	CONSTRUCTION		04/06/2015	05/18/2015	05/25/2015	12/30/2016	286,630	2,726,523	3,013,153	3,099,008	CM1531780
31783	FIRE ALARM UPGRADE STONE BLDG- REROOF FS234	GF	BFBA	CH	CLOSED	09/01/14	01/23/15	02/25/15	04/01/15	7/21/2016	41,504	877,044	918,548	920,000	CC1325300
31850		GF GF	GRC	OTHER	PROJECT CLOSEOUT			4/28/2016	5/30/2016	10/1/2016	3,104	763,494	766,598	875,000	CF1423400
31870	FIRE PROTECTION RENOVATION		BFBA	CH	CLOSED	12/8/14	3/1/14	4/1/15	6/1/15	7/21/2016	48,562	409,428	457,990	460,000	CC1325300
31871 31897	EMERGENCY LIGHTING AND EXIT SIGNAGE CIVIC CENTER, MARQUEE REPLACEMENT	GF GF	BFBA BFBA	CH CH	CONSTRUCTION PROJECT CLOSEOUT	12/8/2014	3/1/2015 2/14/2015	4/1/2015 3/15/2015	6/1/2015 6/1/2015	7/21/2016 9/1/2016	42,561	804,314	846,875	850,000 1,889,798	CC1325300
31925	CIVIC CENTER, MARQUEE REPLACEMENT CIVIC CENTER- SMOKE CONTROL SYSTEM	GF	BFBA	СН			5/1/2016	6/1/2016	6/15/2016	12/30/2016	114,995	1,118,581	1,233,576		CC1325300 CC1325300
31925	CIVIC CENTER, AUXILIARY LOCKER ROOM / STORAGE	GF	BFBA	CH	CONSTRUCTION PROJECT CLOSEOUT		04/06/2015		05/25/2015	11/30/2016	253,300	1,859,758	2,113,058	2,153,555	
31954	CIVIC CENTER, AUXILIARY LOCKER ROOM/ STORAGE CIVIC CENTER, RESTROOM IMPROVEMENTS	GF	BFBA	CH			04/06/2015		5/1/2016	3/15/2017	143,139	1,824,385	1,967,524	1,990,000	CM1531954
31969	CIVIC CENTER, RESTROOM INFROVEMENTS CIVIC CENTER, CONCESSION STANDS FIRE CODE / LI	GF	DI DA	CII	CLOSED		6/1/2015	6/4/2015	6/1/2016	8/18/2016	150,379	1,766,090	1,916,469	1,917,500	CC1325300
31909	TMH- PUBLIC ART PIECE FUNDING 042018-310	GF	OTHER	СН	CLOSED DESIGN		12/04/2015	0/4/2013	01/25/2017	12/30/2017	20,167 11,950	221,699 0	241,866 11,950	245,000 100,000	CC1325300
32147	MENDENHALL BUILDING B (#0078) ROOF, CF1532147	GF	MLD	OTHER	PROJECT CLOSEOUT		2/15/2016	1/26/2016	2/22/2016	6/21/2016	28,998	458,949	487,947	500,000	CF1532147
32176	CIVIC CENTER. CATV IN SUITES	GF	TE	CH	PROJECT CLOSEOUT		10/1/2015	10/15/2015	10/30/2015	7/30/2016	4,880	145,532	150,412	150,305	CC1325300
32206	CIVIC CENTER, WIRELESS	GF	TE	CH	CLOSED		1/21/2016	1/26/2016	2/1/2016	6/1/2016	6,050	37,982	44,032	44,033	CM1632206
32238	KEEN, 7TH FLOOR RENOVATIONS	GF	FSU	TBD	PROJECT CLOSEOUT		3/26/2016	4/1/2016	5/1/2016	8/15/2016	37,353	681,914	719,267	729,840	CM1632238
32287	BASKETBALL TRAINING CENTER, WATER INTRUSION ME	GF	TBD	CH	CLOSED		5/10/2016	5/15/2016	6/1/2016	8/15/2016	01,333	19,462	19,462	19,462	CM1632287
32300	SPEICHER, BLEACHER REPAIRS	GF	OTHER	OTHER	CLOSED	0/1/2010	0/10/2010	0/10/2010	7/5/2016	8/15/2016	0	49,417	49,417	52,737	CM1632300
32321	KEEN BLDG, FRESH AIR 4TH & 5TH FLOORS	GF	OTHER	OTHER	CONSTRUCTION	8/1/2016	9/15/2016	10/15/2016	11/1/2016	1/25/2017	716	211,408	212,124	225,000	CM1632321
32446	CIVIC CENTER, NORTH FACADE CONCRETE BEAM REPAI	GF	BFBA	CH	CLOSED	5/1/2016		6/15/2016	6/28/2016	8/1/2016	1,734	25,809	27,543	35,000	CC1325300
32110	The second secon		2. 5, (3	CLOOLD	5 20 10	32010	55/2010	5.25.2010	TOTALS:	\$1,263,077	\$14,187,349	\$15,450,426	\$16,512,820	33102000
31651	STEAM DISTRIBUTION REPAIRS AND IMPROVEMENTS, U	JA	FSU	СН	CONSTRUCTION	10/14/2014	12/07/2014			, OTALO.	10,130	816,153	826,283	838,099	
31866	UCD- ATHLETICS- FOOTBALL PLAYERS LOUNGECM15318	JA	GRC	MD	COMPLETED	4/14/2015		9/17/2015	9/24/2015	12/21/2015	67,227	1,485,358	1,552,585	1,571,315	CM1531866
32250	DOAK CAMPBELL STADIUM IMPROVEMENTS, FS-218, MA	JA	PINN	MD	DESIGN	2/2/2016	5,2,2010	3, 11,2013	5, E 7, E 0 10	12,21,2010	07,227	4,300	4,300	5,000	CC1521800
32432	DOAK CAMPBELL, GATES A & M, LIFE SAFETY IMPROV	JA		1410	DEGIGIN	2,2,2010					10,179	268	10,447	15,000	001021000
02702	DOTAL OTHER DELE, OTHEO PARINI, EILE OTHER FINIT NOV	0/1								TOTALS:	\$87,536	\$2,306,079	\$2,393,615	\$2,429,414	
31461	NHMFL (BLDG. #22) AHU REPLACEMENT FUNDING: FS	JL	PINN	TBD	DESIGN	11/20/2013	4/29/2014	12/15/2016	12/21/2016	10/9/2017	115,346	\$2,300,079	115,346	115,346	CF1423400
31704	WFSU HVAC IMPROVEMENTS- FS249	JL	TE	SIEM	CONSTRUCTION	8/6/2014	4/10/2015	12/13/2010	6/16/2016	1/27/2017	36,145	347,393	383,538	390,000	CM1631704
31764	UTILITY SYSTEM VALVE REPLACEMENTS, CM1431764	JL	FSU	TBD	CONSTRUCTION	0/0/2014	10/13/2016	12/10/2013	10/20/2016	4/28/2017	30, 143	6,100	6,101	82,000	CM1431764
31704	OTILITY OF OTELLIN VALVE INCLUDENTIA, CIVITA 1704	JL	1 30	100	CONSTRUCTION		10/13/2010		10/20/2010	7/20/2017		0,100	0,101	02,000	CIVI 143 17 04

https://www.facilities.fsu.edu/depts/designConstr//Documents/MinorProjectsList.pdf

		FSU				SCI	HEDULE/HI	STORY				BU	DGET		PROJECT SOURCE
PROJ#	PROJECT LOCATION/DESCRIPTION	PM INIT	A/E	СМ	FIELD STATUS	NTP-A/E	DES COMP	BID/GMP	NTP CONST	SUBST COMP	DESIGN	CONSTRUCTION	CURRENT COMMIT	PROJECT BUDGET	
31841	STEAM STATION UPGRADES, KUERSTEINER / KASHA FS	JL	FSU	TBD	DESIGN		3/24/2017			7/28/2017	100	0	100	50,000	CF1531841
32258	WESTCOTT (BLDG. 1) HVAC RENOVATION	JL	PINN	N/A	FINAL COMPLETION	3/17/2016	4/15/2016	6/17/2016	6/28/2016	9/9/2016	486	86,968	87,454	105,000	CM1632258
32267	CENTRAL UTILITIES PLANT - REPLACE CHILL WATER	JL	FSU	FSU	PROJECT CLOSEOUT			3/10/2016	3/28/2016	7/29/2016	0	26,986	26,986	26,986	
32268	INSTALL STEAM VALVES AROUND CAMPUS	JL	FSU	AW	PROJECT CLOSEOUT		2/4/2016	4/19/2016	4/25/2016	5/6/2016	0	82,156	82,156	100,000	CM1632268
32275	HOUSEWRIGHT HVAC AND CONTROLS UPGRADES PHASE I	JL	FSU	SIEM	WARRANTY			3/7/2016	4/13/2016	12/9/2016	0	209,870	209,870	225,000	
32295	SANDALS HVAC IMPROVEMENTS	JL	FSU	BA	WARRANTY		4/22/2016	5/11/2016	6/10/2016	9/29/2016	50	16,666	16,716	100,000	CM1632295
32331	BROWARD HALL, BLDG. 15, - RE-PULL COAXIAL CABL	JL	FSU	N/A	PROJECT CLOSEOUT			5/19/2016	5/19/2016	7/12/2016	0	23,518	23,518	41,000	CF1632331
										TOTALS:	\$152,128	\$799,657	\$951,785	\$1,235,332	
31701	COPELAND STREET PEDESTRIAN IMPROVEMENTS FS234	JS	TBD	TBD	CANCELED						7,500	0	7,500	7,500	CF1423400
31879	MARINE LAB- STRUCTURAL REPAIR STUDY- FS234	JS	REI	RIP	SUBST COMPLETION	8/1/2015	9/1/2015	1/14/2016	4/1/2016	12/1/2016	33,781	243,194	276,975	294,331	CF1423400
31902	UCA - A4100 SUITE RENOVATION	JS	FSU	TBD	CANCELED	7/1/2015	5/1/2016	6/1/2016	6/14/2016	8/1/2016	1	0	1	14,362	CF1531902
31927	KELLUM HALL DEMOLITION	JS	GRC	CBI	PROJECT CLOSEOUT	4/20/2015	9/18/2015	11/3/2015	11/23/2015	7/14/2016	120,141	1,524,443	1,644,584	1,774,728	CM1531927
32012	LAW LIBRARY- COLLABORATIVE LEARNING PH2 BUDGET	JS	FSU	RIP	CANCELED	9/1/2015	12/14/2015	5/1/2016	6/1/2016	8/30/2016	24,171	0	24,171	208,000	CM1532012
32024	LEACH- FRONT DESK CONSTRUCTION	JS	FSU	SB	CLOSED	4/25/2015		7/28/2015	8/5/2015	3/15/2016	4,067	63,701	67,768	68,000	CM1532024
32134	RBB333- WAR ROOM RENOVATION 114001-801	JS	FSU	CS	CLOSED	6/1/2015	8/14/2015	9/1/2015	9/23/2015	6/1/2016	5,125	46,536	51,661	52,206	CM1632134
32136	ASKEW- HOUSING RENOVATION 238019-826	JS	GRC	RIP	FINAL COMPLETION	9/1/2015	10/1/2015	2/3/2016	3/14/2016	9/1/2016	71,968	434,189	506,157	516,821	CM1632136
32184	JENNIE MURPHREE-WINDOW REPLACEMENT - PLANNING UCD (226) WEST ENTRY DOOR REPLACEMENT. FS-234	JS JS	GRC	MD TBD	PROJECT CLOSEOUT	9/1/2015	12/1/2015	1/15/2016 4/4/2016	5/1/2016	8/1/2016	74,068	1,170,961	1,245,029	1,260,840	CM1632184
32211 32216	SHORES ENTRY DOOR REPLACEMENT	JS	FSU FSU	TBD	SUBST COMPLETION	1/8/2016 1/8/2016	3/22/2016 2/19/2016	5/1/2016	5/1/2016 6/14/2016	12/12/2016 12/12/2016	914	110,972	111,886	125,000	CF1423400
32217	HOUSEWRIGHT NORTH ENTRY DOOR REPLACEMENT	JS	FSU	TBD	HOLD PROJECT CLOSEOUT	1/8/2016	3/22/2016	5/23/2016	6/1/2016	12/12/2016	160	27.002	20.160	43,128	CM1632216 CM1632217
32217	KUERSTEINER NORTH ENTRY DOOR REPLACEMENT	JS	FSU	TBD	CONSTRUCTION	1/8/2016	3/22/2016	5/23/2016	12/19/2017	1/3/2017	168 447	27,992	28,160	39,618	
32220	MARINE LAB RENOVATIONS	JS	FSU	RIP	SUBST COMPLETION	1/8/2016	4/4/2016	5/1/2016	6/1/2016	1/3/2017	2,829	68,452 83,692	68,899 86,521	72,941 105,110	CM1632219 CM1632220
32221	UCC TELCOM UPGRADES	JS	FSU	TBD	CLOSED	1/0/2010	4/4/2010	4/11/2016	6/1/2016	7/1/2016	2,029	146,193	146,193	182,485	CM1632221
32222	UCA TELCOM UPGRADES	JS	FSU	RTE	CLOSED			4/11/2010	2/4/2016	3/25/2016	0	107,190	107,190	108,810	CM1632221
32230	LAW LIBRARY RESTROOM RENOVATION	JS	FSU	TBD	PROJECT CLOSEOUT	1/8/2016	4/1/2016	4/18/2016	6/1/2016	9/16/2016	8,099	195,483	203,582	220,239	CM1632230
32274	LEACH ITS INFRASTUCTURE RENOVATION -CM1632274	JS	FSU	TBD	HOLD	3/18/2016		7/1/2016	7/14/2016	9/1/2016	16,305	195,405	16,305	142,200	CM1632274
32278	COPELAND STREET PEDESTRIAN CROSSWALKS	JS	GA	TBD	CLOSED	4/1/2016	4/14/2016	6/22/2016	7/1/2016	8/12/2016	36,317	89,501	125,818	300,000	CM1632278
32279	GARNET N GO- OUTSIDE FOOD SERVICE RENOVATION	JS	FSU	CH	SUBST COMPLETION	2/4/2016	4/18/2016	5/1/2016	6/20/2016	11/12/2016	3,658	55,262	58,920	60,000	CM1632279
32280	DEGRAFF (4024) ADD STAIRS TO TUNNEL ENTRANCE	JS	GRC	MM	PROJECT CLOSEOUT	3/1/2016	4/1/2016	5/1/2016	6/20/2016	8/12/2016	8,664	72,805	81,469	88,168	CM1632280
32286	LAW LIBRARY HVAC STUDY 041000-801-CM1632286	JS	H2	RIP	HOLD	4/12/2016	5/14/2016	6/27/2016	7/14/2016	9/1/2016	1	0	1	2,760	CM1632286
32309	UCD SUITE 2200, 3002, 3100 RENOVATION FS270A 0	JS	FSU	TBD	PROJECT CLOSEOUT	4/1/2016	5/19/2016	6/24/2016	7/5/2016	9/12/2016	7,671	97,030	104,701	106,765	CM1532309
32310	DSC 2002 RENOVATION FS234	JS	FSU	RIP	FINAL COMPLETION	5/1/2016	5/23/2016	5/30/2016	7/6/2016	9/16/2016	5,613	101,890	107,503	110,000	CF1423400
32324	HMU 088 LIGHTING UPGRADE 053000801-CM1632324	JS	MFE	TBD	DESIGN	5/12/2016		2/1/2017	5/1/2017	8/1/2017	11,791	0	11,791	12,500	CM1632324
32443	MMA (0077) CORRIDOR FLOOR REPLACEMENT 35K TRAN	JS			CANCELED						0	38,963	38,963	80,000	CM1632443
										TOTALS:	\$443,300	\$4,678,448	\$5,121,748	\$5,996,513	
31636	DIRAC STARBUCKS, CM1431636	KB	ALW	RIP	CLOSED	02/24/14	07/01/14	07/03/14	09/22/14	12/22/14	49,659	495,791	545,450	584,236	CM1431636
31813	THAGARD PLAZA IMPROVEMENTS, FS-288	KB	GA	MD	SUBST COMPLETION	08/29/14	4/15/2016	5/13/2016	5/20/2016	10/14/2016	14,082	1,138,371	1,152,453	1,153,000	
31843	BIO-MED HVAC UPGRADES FS245	KB	ASE	SIEM	CONSTRUCTION	8/1/2015	5/3/2016	6/1/2016			0	296,604	296,604	298,526	CF1531843
31875	DIRAC/DITTMER PLAZA RENOVATION, CM1631875	KB	ALW	RIP	FINAL COMPLETION	10/23/14	04/08/15	06/02/15	8/27/2015	5/17/2016	61,337	1,475,537	1,536,874	1,552,175	CM1631875
32186	COLLEGE OF ENGINEERING BUILDING A REMODELING,	KB	GRC	OTHER	SUBST COMPLETION	10/9/2015	10/16/2015	11/3/2015	11/18/2015	1/1/2016	44,417	80,539	124,956	200,000	CF1632186
32207	ST AUGUSTINE STREET STARBUCKS	KB	OTHER	RIP	SUSPENDED						0	77,361	77,361	1,075,000	CM1632207
32226	COE A & B CLASS ROOM RENOVATIONS	KB	GRC	OTHER	FINAL COMPLETION	4/5/2016	6/1/2016	6/15/2016	6/17/2016	8/22/2016	18,396	632,832	651,228	735,577	CM1632226
32246	CHALLENGER CENTER - NEW CLASSROOM	KB	MLD	AW	DESIGN	3/15/2016	8/12/2016				8,085	0	8,085	8,885	
32308	JOHNSTON BUILDING SUITE 3016A - FURNITURE & AV	KB	N/A	N/A	SUBST COMPLETION				6/3/2016	9/18/2016	0	15,390	15,390	45,000	CM1632308
										TOTALS:	\$195,976	\$4,212,426	\$4,408,402	\$5,652,400	
31634	IMMOKALEE RURAL HEALTH CLINIC RENOVATIONS	LR									213,637	0	213,637	292,685	CM1431634
32124	AFRICAN AMERICAN STUDY CENTER (BLACK STUDENT U	LR			ENTERED						35,567	0	35,567	35,567	CM1632124
32189	RINGLING, CA'D'ZAN BOILER REPLACEMENT, WILLIS	LR									0	0	0	132,958	
32210	COLLEGE OF MEDICINE CLINIC STUDY	LR									18,560	0	18,560	18,560	CM1632210
32241	NW CAMPUS HOUSING STUDY	LR									100,645	0	100,645	100,645	CM1632241
										TOTALS:	\$368,409	\$0	\$368,409	\$580,415	
32255	STUDENT UNION STUDY, 2016	MB									38,820	0	38,820	38,820	CM1632255
32292	PANAMA CITY CAMPUS STUDY, PLANIT ARCHITECTURE	MB									13,085	0	13,085	13,085	CM1632292
										TOTALS:	\$51,905	\$0	\$51,905	\$51,905	
31942	COLLEGE OF MEDICINE RESEARCH BLDG. MRI RETROFI	MS	HN	MD	WARRANTY	6/16/15	11/10/15	12/9/15	12/14/15	6/3/2016	98,730	840,000	938,730	1,014,380	CM1531942
32213	COLLINS BUILDING - MAGNET FOUNDATION PROJECT	MS	BN	AW	SUBST COMPLETION	02/02/16	06/02/16	06/23/16	07/22/16	9/27/2016	54,880	134,070	188,950	221,700	CM1632213
32291	DITTMER CHEMISTRY BUILDING STUDY	MS	AE	N/A	FINAL COMPLETION	04/13/16	10/4/2016	00:5::::	A=115111	0/5/155	0	51,920	51,920	51,920	CM1632291
32302	CHEMISTRY LAB 2102 FUME HOOD	MS	OTHER	OTHER	WARRANTY		05/23/16	06/21/16	07/19/16	9/21/2016	314	26,586	26,900	28,300	CM1632302
32430	CAPS, COMPUTER LAB	MS	H2	OTHER	SUBST COMPLETION	06/21/16	08/04/16	8/26/2016	10/3/2016	10/21/2016	6,955	0	6,955	6,955	CM1632430
32449	RESEARCH BUILDING A, 3RD FLOOR RENOVATIONS	MS	HN	OTHER	DESIGN	06/21/16	08/04/16	10/6/2016		70-5-5	0	16,485	16,485	16,845	
										TOTALS:	\$160,879	\$1,069,062	\$1,229,941	\$1,340,100	

				GRAND TOTAL		
Key A/E = Architect/Engineer N/A = Non-Applicable GMP = Gaurenteed Maximum Price DB = Design Build	CM = Construction Management TBD = To Be Decided NTP = Notice To Proceed	A/E's ALW = Achitects: Lewis & Whitlock GA = George & Associates MDL = Manausa Lewis Dodson PINN = Pinnacle Eng. BN = Bliss & Nyitray	HN = Hicks Nation IC - Inovia Consulting REI = Rosenbaum Engineering, Inc. MBC = Moore Bass Consulting, Inc. MA = Moses & Associates	PEG = Performance Engineering Group H2 = H2 Engineering AE = Affiliated Enginerring GRC = Gilchrest, Ross & Crowe Architects WA = Walker Architects		
FSU PM (Project Manager) Abbreviations BL = Bill Lamb 644-3504 BQ = Biff Quarles 644-0478	KB = Kim Ball 644-1290 MS =Mary Jo Spector	GG = Genesis Group DSGA = Dodstone Group Architects	DMI = David H. Melvin, Inc. BFBA = Barnett, Fronczak, Barlow Architects	MFE = Mcginnis & Fleming Engineering TE = Tomahawlk Engineering		
BK = Bill King JS = Justin Shafer 644-2902 BC = Brian Cannady 408-9438 JL = Jay Luedeche	GF = Gary Feldman 645-4990 BA = Brad Adams 644-0281 LR = Larry Rubin	CM's AW = Albritton Williams CH = Childers Const. RIP = Rippee Const.	CBI = Cook Brothers, Inc. LLT = LLT Building Corp. MD = Mad Dog Construction	SBS = Shaffield Building Spec. OR = Oliver Renovations CC = Culpepper		

A/E

СМ

FIELD STATUS

SCHEDULE/HISTORY

BID/GMP

NTP CONST SUBST COMP

DESIGN

\$3,128,914

NTP-A/E DES COMP

FSU PM INIT PROJECT SOURCE

BUDGET

CURRENT COMMIT

\$37,861,898

PROJECT BUDGET

\$42,618,126

CONSTRUCTION

\$34,732,984

PROJ#

PROJECT LOCATION/DESCRIPTION