




FSU FOF LOGISTICS PLAN


FENCING PHASE 1

27NOV23 to 10DEC23 (2 Weeks)







Installation of Soldier Piles
at North of Tunnel



 North
Data Date: 11-7-23
Author: Z.Joanos



-  Chain Link Fencing with Windscreen
-  Fence with Padding

-  Temporary Sidewalk
-  Temporary Construction Gate




FSU FOF LOGISTICS PLAN


FENCING PHASE 2

11DEC23 to 22DEC2 (2 Weeks)







Installation of Soldier Piles in front and south of tunnel.




 North
 Data Date: 11-7-23
 Author: Z.Joanos



-  Chain Link Fencing with Windscreen
-  Fence with Padding

-  Temporary Sidewalk
-  Temporary Construction Gate



FSU FOF LOGISTICS PLAN

FENCING PHASE 3

23DEC23 to 25FEB24 (9 Weeks)



- Chain Link Fencing with Windscreen
- Fence with Padding

- Temporary Sidewalk
- Temporary Construction Gate




FSU FOF LOGISTICS PLAN

FENCING PHASE 4

26FEB24 to 3MAY24 (10 Weeks)



Installation of Lagging Wall
in front and south of
Tunnel



North
Data Date: 11-7-23
Author: Z.Joanos



- Chain Link Fencing with Windscreen
- Fence with Padding

- Temporary Sidewalk
- ▼ Temporary Construction Gate




FSU FOF LOGISTICS PLAN


FENCING PHASE 5

3MAY24 to 21NOV25







Post Wall Construction Phase




North
Data Date: 11-7-23
Author: Z.Joanos



-  Chain Link Fencing with Windscreen
-  Fence with Padding

-  Temporary Sidewalk
-  Temporary Construction Gate